EXHIBIT "E"

MITIGATION MONITORING AND REPORTING PROGRAM (MMRP)

PROJECT NAME: 7-Eleven (City File Nos.: PHG 19-0049)

NEG. NEC. NO. : ENV 19-0006

SCH NO.: N/A

APPROVAL BODY: Escondido City Council

PROJECT DESCRIPTION: Conditional Use Permit (CUP) for the development of a proposed gasoline station/convenience store with the concurrent sale of alcoholic beverages (beer and wine). The project consists of an approximately 4,088 SF convenience store with a 4,284 SF gas station canopy with eight (8) fuel dispenser pumps that can accommodate up to sixteen (16) fueling stations/vehicles. A General Plan Amendment from Light Industrial (LI) to General Commercial (GC) along with a Zone Change from Light Industrial (M-1) zoning to General Commercial (CG) zoning is required to process the land use development application and allow the consideration of the Conditional Use Permit. The project includes the installation of a traffic signal at the intersection of Rock Springs Road/Lincoln Avenue and widening of the street right-of-way along Mission Avenue.

PROJECT LOCATION: 900 W. Mission Avenue (APNs 228-220-13-00 and 228-220-43-00)

APPLICANT/CONTACT PERTSON: Ilan Golcheh, Golcheh Group, LLC

PROJECT MANAGER: Jay Paul, Senior Planner, City of Escondido Planning Division Phone No.: (760) 839-4537 Email:

ipaul@esconido.org

Mitigation Monitoring and Reporting Program

Mitigated Negative Declaration/Initial Study Environmental Checklist

Project No. ENV 19-0006

The City of Escondido adopts this Mitigation Monitoring and Reporting Program (MMRP) in accordance with Public Resources Code (PRC) Section 21081.6 and Section 15097 of the California Environmental Quality Act (CEQA) Guidelines. The purpose of the MMRP is to ensure that Project, which is the subject of the Mitigated Negative Declaration (MND) and Initial Study Environmental Checklist, complies with all applicable environmental mitigation requirements. The mitigation described in the MND and summarized below provides a broad purpose and overview of actions that will occur in order to reduce identified environmental impacts.

For each project that is subject to CEQA, PRC Section 21081.6 requires the Lead Agency to monitor performance of the mitigation measures included in any environmental document to ensure that the specified mitigation is implemented. The City of Escondido is the designated Lead Agency for the proposed project. The City is responsible for review of all monitoring reports, enforcement actions, and document disposition related to implementation of the MMRP.

After review and approval by the Lead Agency, minor changes to the MMRP are permitted but can only be made by the City of Escondido. No deviations from this MMRP shall be permitted unless it continues to satisfy the requirements of PRC Section 21081.6, as determined by the City of Escondido.

The organization of the MMRP follows the subsection formatting style presented within the MND and Initial Study Environmental Checklist. Only those subsections of the environmental issues presented in the Initial Study Environmental Checklist that have mitigation measures are provided below in the MMRP table. All other subsections do not contain mitigation measures. For each mitigation measure, the MMRP table identifies the following: (1) mitigation measure; (2) implementation action; (3) responsible agency/party; (4) monitoring schedule; and (5) verification date.

	Implementation, Monitoring,		N	lonitoring Sched	Monitoring Schedule		
Mitigation Measures	and Reporting Action	Responsibility	Before Construction	During Construction	After Construction	Verification Date	
Cultural Resources			Construction	Construction	Construction		
CUL-1: The City of Escondido Planning Division (City) recommends the applicant enter into a Tribal Cultural Resource Treatment and Monitoring Agreement (also known as a preexcavation agreement) with a tribe that is traditionally and culturally affiliated with the Project Location (TCA Tribe) prior to issuance of a grading permit. The purposes of the agreement are (1) to provide the applicant with clear expectations regarding tribal cultural resources, and (2) to formalize protocols and procedures between them. Applicant/Owner and the TCA Tribe for the protection and treatment of, including but not limited to, Native American human remains, funerary objects, cultural and religious landscapes, ceremonial items, traditional gathering areas and cultural items, located and/or discovered through a monitoring program in conjunction with the construction of the proposed project, including additional archaeological surveys and/or studies, excavations, geotechnical investigations, grading, and all other ground disturbing activities.	Applicant should enter into a Tribal Cultural Resource Treatment and Monitoring Agreement.	Applicant; City of Escondido Community Development Department Planning Division	X				
CUL-2: Prior to issuance of a grading permit, the applicant shall provide written verification to the City that a qualified archaeologist and Native American monitors associated with TCA Tribes have been retained to implement the monitoring program. Because the project is located within shared territory of the Luiseño and Kumeyaay people, Native American monitors representing the interest and values of both the Luiseño and Kumeyaay people will be retained for the Project. The archaeologist shall be responsible for coordinating with the Native American monitors. This verification shall be presented to the City in a letter from the project archaeologist that confirms that Native American monitors representing both	Require verification and approval of qualified archaeologist.	Applicant; City of Escondido Community Development Department Planning Division	X				

	Implementation, Monitoring,		N	Ionitoring Sched	ule	Verification
Mitigation Measures	and Reporting Action	Responsibility	Before Construction	During Construction	After Construction	Date
Luiseño and Kumeyaay associated with a TCA Tribes have been retained. The City, prior to any pre-construction meeting, shall approve all persons involved in the monitoring program.						
CUL-3: The qualified archaeologist and a Native American monitor shall attend the pre-grading meeting with the grading contractors to explain and coordinate the requirements of the monitoring program.	Require monitoring program coordination.	City of Escondido Community Development Department Planning Division; Qualified Archaeologist; Grading Contractor	Х			
CUL-4: During the initial grubbing, site grading, excavation or disturbance of the ground surface, the qualified archaeologist and the Native American monitor shall be on site full-time. The frequency of inspections shall depend on the rate of excavation, the materials excavated, and any discoveries of tribal cultural resources as defined in California Public Resources Code Section 21074. Archaeological and Native American monitoring will be discontinued when the depth of grading and soil conditions no longer retain the potential to contain cultural deposits. The qualified archaeologist, in consultation with the Native American monitor, shall be responsible for determining the duration and frequency of monitoring.	Require on-site archaeological monitor and Native American Monitor.	City of Escondido Community Development Department Planning Division; Archaeological Monitor; Field Engineering Division	X	X		
CUL-5: In the event that previously unidentified tribal cultural resources are discovered, the qualified archaeologist and the Native American monitor shall have the authority to temporarily divert or temporarily halt ground disturbance operation in the area of discovery to allow for the evaluation of potentially significant cultural resources. Isolates and clearly non-significant deposits shall be minimally documented in the	Require identification and preservation of any unidentified cultural resources.	City of Escondido Community Development Department Planning Division; Project Archaeologist; County Coroner;		X		

-	Implementation, Monitoring,		IV	Ionitoring Sched	ule	Verification
Mitigation Measures	and Reporting Action	Responsibility	Before Construction	During Construction	After Construction	Date
field and collected so the monitored grading can proceed.		Native American Monitor				
CUL-6: If a potentially significant tribal cultural resource is discovered, the archaeologist shall notify the City of said discovery. The qualified archaeologist, in consultation with the City, the TCA Tribe and the Native American monitor, shall determine the significance of the discovered resource. A recommendation for the tribal cultural resource's treatment and disposition shall be made by the qualified archaeologist in consultation with the TCA Tribe and the Native American monitor and be submitted to the City for review and approval.	 Require identification and preservation of any significant tribal resource. Consultation with Native American Monitor. 	City of Escondido Community Development Department Planning Division; Project Archaeologist; Native American Monitor; TCA Tribe		Х		
CUL-7: The avoidance and/or preservation of the significant tribal cultural resource and/or unique archaeological resource must first be considered and evaluated as required by CEQA. Where any significant tribal cultural resources and/or unique archaeological resources have been discovered and avoidance and/or preservation measures are deemed to be infeasible by the City, then a research design and data recovery program to mitigate impacts shall be prepared by the qualified archaeologist (using professional archaeological methods), in consultation with the TCA Tribe and the Native American monitor, and shall be subject to approval by the City. The archaeological monitor, in consultation with the Native American monitor, shall determine the amount of material to be recovered for an adequate artifact sample for analysis. Before construction activities are allowed to resume in the affected area, the research design and data recovery program activities must be concluded to the satisfaction of the City.	 Require research design and data recovery program. Consultation with Native American Monitor. 	City of Escondido Community Development Department Planning Division; Project Archaeologist; TCA Tribe		X		

	Implementation, Monitoring,		IV	Ionitoring Sched	ule	Verification
Mitigation Measures	and Reporting Action	Responsibility	Before Construction	During Construction	After Construction	Date
CUL-8: As specified by California Health and Safety Code Section 7050.5, if human remains are found on the project site during construction or during archaeological work, the person responsible for the excavation, or his or her authorized representative, shall immediately notify the San Diego County Coroner's office. Determination of whether the remains are human shall be conducted on-site and in situ where they were discovered by a forensic anthropologist, unless the forensic anthropologist and the Native American monitor agree to remove the remains to an off-site location for examination. No further excavation or disturbance of the site or any nearby area reasonably suspected to overlie adjacent remains shall occur until the Coroner has made the necessary findings as to origin and disposition. A temporary construction exclusion zone shall be established surrounding the area of the discovery so that the area would be protected, and consultation and treatment could occur as prescribed by law. In the event that the remains are determined to be of Native American origin, the Most Likely Descendant, as identified by the Native American Heritage Commission, shall be contacted in order to determine proper treatment and disposition of the remains in accordance with California Public Resources Code section 5097.98. The Native American remains shall be kept in-situ, or in a secure location in close proximity to where they were found, and the analysis of the remains shall only occur on-site in the presence of a Native American monitor.	Require identification and preservation of any undiscovered cultural resources or human remains.	City of Escondido Community Development Department Planning Division; Project Archaeologist; County Coroner		X		

	Implementation, Monitoring,		l N	onitoring Sched	ule	Verification
Mitigation Measures	and Reporting Action	Responsibility	Before Construction	During Construction	After Construction	Date
CUL-9: If the qualified archaeologist elects to collect any archaeological materials that qualify as tribal cultural resources, the Native American monitor(s) must be present during any testing or cataloging of those resources. Moreover, if the qualified archaeologist does not collect the archaeological materials that qualify as tribal cultural resources that are unearthed during the ground disturbing activities, the Native American monitor(s), may at their discretion, collect said resources and provide them to the TCA Tribe for respectful and dignified treatment in accordance with the Tribe's cultural and spiritual traditions. The project archaeologist shall document evidence that all cultural materials have been curated and/or repatriated as follows:	 Require that a Native American monitor is present during any testing or cataloging. Any tribal cultural resources collected by the qualified archaeologist shall be repatriated to the TCA Tribe, and/or curated. 	City of Escondido Community Development Department Planning Division; Project Archaeologist	Construction	X	X	
1. It is the preference of the City that all tribal cultural resources be repatriated to the TCA Tribe as such preference would be the most culturally sensitive, appropriate, and dignified. Therefore, any tribal cultural resources collected by the qualified archaeologist shall be provided to the TCA Tribe. Evidence that all cultural materials collected have been repatriated shall be in the form of a letter from the TCA Tribe to whom the tribal cultural resources have been repatriated identifying that the archaeological materials have been received.						
OR						
 Any tribal cultural resources collected by the qualified archaeologist shall be curated with its associated records at a San Diego curation facility or a culturally-affiliated Tribal curation facility that meets federal standards per 36 CFR Part 79, and, therefore, would be 						

-	Implementation Manitaring		l N	Verification		
Mitigation Measures	Implementation, Monitoring, and Reporting Action	Responsibility	Before Construction	During Construction	After Construction	Date
professionally curated and made available to other archaeologists/researchers for further study. The collection and associated records, including title, shall be transferred to the San Diego curation facility or culturally affiliated Tribal curation facility and shall be accompanied by payment of the fees necessary for permanent curation. Evidence that all cultural materials collected have been curated shall be in the form of a letter from the curation facility stating the prehistoric archaeological materials have been received and that all fees have been paid.			Construction	Constitution		
CUL-10: Prior to the release of the grading bond, a monitoring report and/or evaluation report, if appropriate, which describes the results, analysis and conclusion of the archaeological monitoring program and any data recovery program on the project site shall be submitted by the qualified archaeologist to the City. The Native American monitor shall be responsible for providing any notes or comments to the qualified archaeologist in a timely manner to be submitted with the report. The report will include California Department of Parks and Recreation Primary and Archaeological Site Forms for any newly discovered resources.	 Require documentation of analysis and data by the qualified archaeologist. Consultation with Native American Monitor. 	Qualified Archaeologist; Native American Monitor			X	
Geology						
GEO-1 Prior to issuance of a grading permit or ground disturbing activities, a preliminary assessment by a professional paleontological resource consultant shall be conducted to determine if the characteristics of a unique paleontological resource or site are present. If determined to be present, and the potential for destruction of a unique paleontological resource or site exists, the preliminary assessment must make recommendations for mitigating potential impacts, such as monitoring during construction,	Paleontological analysis required	Applicant Paleontological consultant	X	X		

	Implementation, Monitoring,		N	Ionitoring Sched	ule	Verification
Mitigation Measures	and Reporting Action	Responsibility	Before Construction	During Construction	After Construction	Date
or identify requirements for the proper documentation per state or federal guidelines, of any significant resource proposed to be impacted.						
Noise						
 NOI-1:. To reduce potential construction noise impacts, the following multi-part mitigation shall be implemented for the proposed project: The construction contractor shall ensure that all equipment driven by internal combustion engines shall be equipped with mufflers, which are in good condition and appropriate for the equipment. 	Requires applicant and contractor to implement specific operational measures to reduce potential noise impacts	Applicant; Construction Contractor		Х		
• The construction contractor shall ensure that unnecessary idling of internal engines (i.e., idling in excess of 5 minutes) is prohibited.						
• The construction contractor shall utilize "quiet" models of air compressors and other stationary noise sources where technology exists.						
 At all times during proposed project grading and construction, the construction contractor shall ensure that stationary noise-generating equipment shall be located as far as practicable from sensitive receptors and placed so that emitted noise is directed away from the nearest residential land uses. 						
• The construction contractor shall designate a noise disturbance coordinator who would be responsible for responding to any local complaints about construction noise. The disturbance coordinator would determine the cause of the noise complaints (starting too early, bad muffler, etc.) and establishment reasonable measures necessary to correct the problem. The construction contractor shall visibly post a						

	Implementation, Monitoring,		IV	Ionitoring Sched	ule	Verification
Mitigation Measures	and Reporting Action	Responsibility	Before Construction	During Construction	After Construction	Date
telephone number for the disturbance coordinator at the construction site.						
Traffic						
TRA-1 Prior to occupancy, a signal shall be constructed and operational at the intersection of Rock Springs Road and W. Lincoln Avenue. All proposed transportations improvements within the City shall be constructed to the satisfaction of the City Engineer.	Installation of Traffic Signal	Applicant	х	х	х	
TRA-2 Prior to occupancy, the proposed project shall construct appropriate improvements and/or signage (as determined by the City's Engineering Services Division) at the proposed driveway on Rock Springs Road to restrict egress to right-out only (left out restricted). This proposed physical improvement is necessary to reduce the number of northbound trips from the Project along Rock Springs Road and also will provide the opportunity to extend the southbound left-turn lane capacity at the intersection of W. Mission Avenue and Rock Springs Road up to 280 feet.	Installation of roadway improvements	Applicant Engineering Services Division	X	х	X	