

Status update for the CCP Recycled Irrigation Transition Project for the week of July 31st, 2015. The anticipated completion date of this project has been revised to August 7th.

The segments from 2nd to 9th Ave have been completed and passed necessary testing. These segments of the project are ready to go operational.

Approximate number of repairs on CCP from 5th to 9th on west side center median and east side

1. Broken irrigation risers = 21
2. Replaced irrigation bubblers = 17
3. Replaced irrigation valve solenoids = 1
4. Replaced irrigation valve diaphragms = 3
5. Repaired leaking 2 ½ inch main line = 1
6. Repaired broken leaking laterals = 4
7. Re-wired irrigation valves = 7
8. Replaced 6 inch sprinklers = 18
9. Replaced broken sprinkler heads = 26
10. Installed pressure regulators = 3
11. Installed reclaimed water signs with post = 8
12. Replaced 10 inch round valve covers = 5
13. Replaced square valve box cover = 1
14. Reprogrammed irrigation clocks = 3
15. Made irrigation sprinkler head adjustments = 51

Approximate number of repairs on CCP from 9th to 13th on west side center median and east side

1. Broken irrigation risers = 16
2. Replaced irrigation bubblers = 7
3. Replaced irrigation valve solenoids = 2
4. Repaired broken leaking laterals = 3
5. Replaced 6 inch sprinklers = 12
6. Replaced broken sprinkler heads = 17
7. Re-wired irrigation valves = 3
8. Made irrigation sprinkler head adjustments = 44
9. Replaced irrigation valve diaphragms = 2
10. Installed pressure regulators = 2

Approximate numbers of repairs on CCP from 13th to Felicita on west side center median and east side

1. Broken irrigation risers = 13
2. Replaced irrigation bubblers = 5
3. Replaced battery operated single station valve box clocks = 3

4. Re-wired irrigation valves = 3
5. Installed pressure regulators = 1

Remaining work to be completed:

- 2nd to 9th Complete, ready to turn on.
- 9th to 13th tested last night didn't pass possible cross connection. Will retest today.
- 13th to Felicita, still making repairs. Once repaired and complete will test for cross contamination. We are looking to complete project by August 4th or sooner.